CROW WING COUNTY December 16, 2017 Snow Event #8 2017-17



Reported Event Conditions

 Date:
 12/16/2017

 Event No:
 #8 2017-17

 Begin Time:
 12-15-17 3PM

 End Time:
 12-16-17 3AM

 Weather:
 Snow

 Precipitation:
 1"Snow

25-13

0-5 MPH

Temperature:

Wind:

Event Costs	
Salt	\$15,244
Sand	\$34
Brine	\$1,064
Equipment/Fuel	\$9,313
Personnel Reg.	\$2,929
Personnel OT	\$2,489
Total	\$31,073
Cost Mile	\$55
Season Total:	\$292,495

Priority 1	
% Target 1A Met:	92%
% Target 1B Met:	100%

Priority 2

Priority By Route

% Target 2A Met: 100% % Target 2B Met: 100%

Priority 3

% Target 3A Met: 100%

Legend

MnDOT Highway

Route Priority

____ 1 (ADT>5000)

=== 2 (500>ADT<5000)


FOR

3 (ADT<500)

Route Target

Target Achieved
Target Partly Achieved
Target Not Achieved

Report Date: 12/18/2017



2017/2018 Summary For Snow Event #8 2017-17

Date 12-16-17

Salt Tons	Salt \$	Sand Tons	Sand \$	Brine gal	Brine \$	Mat. Total	Equip \$	Reg. Personnel	OT\$
171.5	\$15,244	1	\$34	1612.5	\$1,064	\$16,342	\$9,313	\$2,929.00	\$2,489

Total

Total \$31,073 7 hrs = \$4,439 per/hr \$55 per/CL/Mile

141 man hours

\$31,073

Forecast

1.5" - 2.5" of snow forecasted starting 12-15 @ 12 PM and ending at 12-16 8 AM. Rain forecasted 12-16 in the morning.

Pre Plan

Start plowing at 6 am 12-16-17. Apply 500 lbs of salt on centerline.

Comments

Snow started to fall around 9 PM 12-15-17.

Snow ended 3:00 am. Quick burst of flurries came through 8:15 am - 9:30 am 12-16-17.

Snow fell instead of the forecasted rain in the morning of 12-16.

Conditions

about 1" of snow. Most drive lanes blew open.

Road	RDTemp	Date/Time		Air Temp
25	19	12\16\17	6:30am	19

Date	High	Low
12/14/2017	20	14
12/15/2017	22	13
12/16/2017	25	19
12/17/2017	29	18

Summery

Roads cleaned up well.

CSAH 2, 77 N & 18 did not meet plowing goals because the event ended sooned than forecasted. They These three roads missed the goal by 1 - 1.5 hours.

Decisions Made

Start plowing at 6 was a little late because the snow ended earlier than forecasted.

500 lbs on centerline.

Lessons Learned

500 lbs worked well.

Should have started plowing earlier to meet plowing goals.

Goals Met/Not Met

Priority 1 Not met Priority 1 Met Priority 2 Met Priority 2 Met Priority 2 Met

Priority 3 Met